

ई- मेल

मुख्यालय

सीमा सडक महानिदेशालय

सीमा सडक भवन

रिंग रोड, दिल्ली छावनी

नई दिल्ली - 110010

दूरभाष : 011- 25686914

ई- मेल : bro-ddgepcncontract@bro.gov.in

24228/DGBR/WLR/QE Dec 2023/18/E8

05 March 2024

मुख्यालय

अपर सीमा सडक महानिदेशालय (उ.प.)

सेक्टर-48-सी, चंडीगढ़

पिन - 160047

मुख्यालय

अपर सीमा सडक महानिदेशालय (पूर्व)

द्वारा 99 सेना डाकघर

पिन - 900885

मुख्यालय

सभी मुख्य अभियंता

परियोजना

द्वारा 56/99 सेना डाकघर

सीमा सडक संगठन का दिसम्बर 2023 की तिमाही समाप्ति के लिए कार्यभार विवरण (डब्ल्यू.एल.आर.)

1. Based on Work Load Returns submitted by Projects, consolidated WLR of contractor's class SS, S, A, B and Un-Enlisted for the Q/E Dec 2023 of BRO is circulated here with as under:-

- (a) List of 'B' to 'SS' Class (Appx 'A')
- (b) List of Un-Enlisted Contractor (Appx 'B')
- (c) List of contractors whose contracts have been cancelled and there is outstanding recovery due against them (Class SS to B and Unlisted Class) (Appx 'C')

2. The following contractors /Firms having No Remarks in Column No.04 of WLR shall not be permitted to participate in E-Tendering in any formation of BRO till further orders. Please note that any violation shall attract disciplinary action:-

S/ No	NAME OF CONTRACTOR	Class/ Index No	Considered capable of handling more load	Remarks
1	2	3	4	5
1	M/s Harish Gupta, Udhampur (J&K)	S-58	No	Slow Progress
2	M/s SGF Infrastructure Pvt Ltd	S-68	No	Slow progress
3	M/s Granco Industries & Construction Ltd	S-72	No	Slow progress
4	M/s Vij Engineers & Consultants Pvt Ltd	S-75	No	Slow progress
5	M/s Triveni Construction Co (UK)	A-25	No	Slow Progress
6	M/s Mirsons Construction Pvt Ltd	S-06	No	Slow progress
7	M/s Mohan Bajaj, Gangtok (Sikkim)	A-19	No	Very Slow progress
8	M/s Talib Hussain Chasthi	A-55	No	Slow progress

24/3/2024/6/11/24

S/ No	NAME OF CONTRACTOR	Class/ Index No	Considered capable of handling more load	Remarks
9	M/s 3G-Vyamtech JV Consultant	UE	No	Slow progress
10	M/s Aero Infra, Chandigarh	UE	No	Slow progress
11	M/s ANI Instruments Pvt Ltd, Mumbai (MH)	UE	No	Final bill technically checked by Nodal Officer for Rs.(-13.92) lakh due against Contractor.
12	M/s Anmol Constructions, Hanumangarh (Raj)	UE	No	Due to submission of fake document
13	M/s Arunprabha Infracon Pvt Ltd (BB Enterprises)	UE	No	Slow progress
14	M/s Asean Agencies Arunachal pradesh	UE	No	Slow progress
15	M/s B.B. Enterprises	UE	No	Slow progress
16	M/s Brahma Construction, Delhi	UE	No	Slow progress
17	M/s BRN Infrastructure Pvt Ltd	UE	No	Poor Performance
18	M/s CCL International Ltd	UE	No	Slow progress
19	M/s Danggam Enterprises, Passighat (AP)	UE	No	Very Slow progress
20	M/s Dilkash Stone crusher, Awantipora (J&K)	UE	No	Performance of contractor is not satisfactory.
21	M/s EPTISA Services	UE	No	Slow progress
22	M/s Kanu Enterprises	UE	No	Slow progress
23	M/s K K Enterprises	UE	No	Slow Progress
24	M/s Highway Engineering Consultant, Bhopal	UE	No	Slow progress
25	M/s Khajuria Construction, Kathua (J&K)	UE	No	Slow progress
26	M/s Kuldeep Raj, Jammu (J&K)	UE	No	Slow progress
27	M/s Lalmalsawma	UE	No	Poor Performance
28	M/s L N Malviya infra project, Bhopal	UE	No	Slow progress
29	M/s Lkakpa Trading Agency, West Kameng (AP)	UE	No	Slow progress
30	M/s Maa Shakambhari Devi Constr Co	UE	No	Banned for issue of tender till further orders on account of Bridge collapsed.
31	M/s M B Construction Co. Delhi	UE	No	Poor performance
32	M/s Mohammad Sultan & Brothers, leh	UE	No	Contractor has not deposited PSD.
33	M/s Navnirman Construction Co Patna (Bihar)	UE	No	Slow progress
34	M/s Nawang Thogmet (J&K)	UE	No	Slow progress
35	M/s P & R Infraprojects Ltd, Chandigarh	UE	No	Slow progress
36	M/s Progressive Engineering Co, Nagapur	UE	No	Contractor has not deposited PSD.
37	M/s Ranju Tamuli, M/s Monami Enterprises, Pasighat (AP)	UE	No	Very Slow progress
38	M/s Salam Khan & Brothers, Manipur	UE	No	Slow progress
39	M/s Segmental Consulting & Infrastructure Advisory (P) Ltd, Gurgaon (HR)	UE	No	Slow progress
40	M/s SP Singla Constr Coy	UE	No	Load test criteria failed. Contractor invoked arbitration.
41	M/s Sri Harsha Constructions	UE	No	Slow progress
42	M/s United Jehlum Road & Roof Builders, Srinagar (J&K)	UE	No	Slow progress
43	M/s Valecha Engineering Ltd, Mumbai (MH)	UE	No	Slow progress
44	M/s VP Sharma, Govt Contractor, Kangra	UE	No	Slow progress
45	M/s ZH Industries	UE	No	Slow progress

3. As regards to the list of contractors at **Appendix "C"** whose contracts have been cancelled and there is outstanding recovery due against the firm, CE (Projects) shall take decision regarding technical evaluation of their bid as per standard tender condition as per model tender which states as under :-

(a) There are no cancelled /Abandoned contracts in which Govt unrealized recoveries exist (If yes, submit details and reason).

(b) There are no Govt. dues outstanding against the firm (If yes, submit details and reason).

4. WLR is being forwarded through e-mail to Projects/ADGBRs/EPC cell and also mailed to EDP cell for uploading at BRO web site, as such no hardcopy is being sent by post. All the lower formations may download/print the same for their use.

5. Remarks under Col-4 have been approved by DGBR.


(राकेश कुरील)
अधि.अभि. (क्यू.एस.&सी.)
निदेशक (संविदा)
कृते सीमा सड़क महानिदेशक

संलग्नक :- (पत्रक)

प्रतिलिपि:-

Chairman, NHAI
Email : chairman@nhai.org

Managing Director, NHIDCL
Email : md@nhidcl.com

Regional office, Chandigarh
Email : rochandigarh2010@gmail.com

: For info w.r.t. para 2 above please

आंतरिक

मु.सी.स.म./ई.डी.पी. प्रकोष्ठ

: Scanned copy of WLR is e-mailed to EDP mail id.
Kindly upload the same on BRO web site.

मु.सी.स.म./ई.पी.सी. प्रकोष्ठ

: For info w.r.t. para 2 above please.

Appendix "A"

WORKLOAD RETURN FOR QUARTER ENDING DEC 2023

LIST OF 'SS' CLASS 'S' CLASS 'A' CLASS AND 'B' CLASS

S/NO	NAME OF CONTRACTOR	Class/ INDEX NO.	Total value of work in hand (in lakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
1	2	3	4	5	6	7
1	M/s Poddar Infratech Pvt Ltd	SS-02	12782.17	5318.61	Yes	
2	M/s Jhelum Construction Company, Engineers & Contractors, Golpara Lasjan, Srinagar (J&K)	SS-05	1479.89	572.27	Yes	
3	M/s Hillway Construction Company Pvt Ltd	SS-06	6670.16	5533.09	Yes	
4	M/s GRRR Associates	SS-07	7689.19	3450.03	Yes	
5	M/s Sunshine overseas Pvt Ltd	SS-08	4042.26	2191.76	Yes	
6	M/s Ram Praksh Construction (P) Ltd	SS-11	1664.67	1459.60	Yes	
7	M/s Brij Construction & Engineer, Jaisalmer (Raj)	SS-12	1682.64	0.00	Yes	
8	M/s A K Engineers & Contractors Pvt Ltd	SS-22	4955.86	3199.60	Yes	
9	M/s Pawansut infra Projects Ltd	SS-23	7363.37	4809.95	Yes	
10	M/s Taru Enterprises Pvt. Ltd.	SS-26	13453.24	7494.44	Yes	
11	M/s Adnan Construction Co Srinagar (J&K)	S-01	490.71	490.71	Yes	
12	M/s Tama Fabrication	S-02	14370.61	222.86	Yes	
13	M/s Garg & Garg Co.	S-03	68890.06	40782.59	Yes	
14	M/s Purbanchal Suppliers & Contractors	S-04	6398.28	1344.84	Yes	
15	M/s Mirsons Construction Pvt Ltd	S-06	257.50	0.00	No	Slow Progress
16	M/s Tan Singh Chouhan, Barmer, Rajasthan	S-20	2114.28	2114.28	Yes	
17	M/s Bhati construction	S-33	3801.26	2842.18	Yes	
18	M/s Agarwal Brothers, Dehradun Uttarakhand	S-36	949.20	502.25	Yes	
19	M/s Yogendra Kumar & Co, Rishikesh, Uttarakhand	S-37	484.11	48.19	Yes	
20	M/s New Jhelum Construction Coy	S-41	2139.36	438.71	Yes	
21	M/s Mechfab Engg Industries Pvt Ltd	S-42	2425.98	2195.11	Yes	
22	M/s Tsering Tundup, leh	S-43	3347.71	1808.21	Yes	
23	M/s Raja Construction Co, Bikaner (Raj)	S-45	5112.86	3222.34	Yes	
24	M/s TL Constr Company, Leh & Ladakh	S-54	2437.54	1621.76	Yes	
25	M/s Harish Gupta, Udhampur (J&K)	S-58	372.52	56.90	No	Slow progress
26	M/s Prabhudan Dehta & Co. Jaisalmer,	S-61	1835.76	1835.76	Yes	
27	M/s SGF Infrastructure Pvt Ltd	S-68	11554.05	7591.53	No	Slow progress
28	M/s VK Gupta & Associates, Panchkula	S-69	17839.10	7893.91	Yes	
29	M/s Tashi Angchuk Ram Chung, Leh & Ladhakh	S-71	3104.70	3094.76	Yes	
30	M/s Granco Industries & Construction Ltd	S-72	1041.80	407.80	No	Slow progress
31	M/s Vij Engineers & Consultants Pvt Ltd	S-75	5264.46	4656.01	No	Slow progress
32	M/s LSR Logistics Pvt Ltd	S-81	12161.86	8484.23	Yes	
33	M/s Vinita Enterprises	A-01	3445.60	2187.43	Yes	
34	M/s Nand Lal Tayal, Hanumangarh (Raj)	A-07	2299.97	752.86	Yes	
35	M/s Mohan Bajaj, Gangtok (Sikkim)	A-19	2106.88	1423.28	No	Slow progress
36	M/s Triveni Construction Co (UK)	A-25	1861.66	810.02	No	Slow progress
37	M/s Manali Constr Co, Chandigarh	A-46	382.00	267.40	Yes	
38	M/s Talib Hussain Chasthi	A-55	2794.36	2338.73	No	Slow progress
39	M/s Aseem & Company, Sriganganagar	A-60	132.23	132.23	Yes	
40	M/s Shivam Build Con Associates	A-62	698.96	387.47	Yes	
41	M/s Aable Traders, Jammu (J&K)	A-81	320.24	161.21	Yes	
42	M/s Tsao Steel & Construction Company,	A-83	1490.10	0.00	Yes	
43	M/s Sonam, Wangchuk, Leh	A-93	1165.56	872.66	Yes	

LIST OF 'SS' CLASS 'S' CLASS 'A' CLASS AND 'B' CLASS

S/NO	NAME OF CONTRACTOR		Class/ INDEX NO.	Total value of work in hand (in lakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
44	M/s	Assosiated Contractor	A-99	959.30	464.72	Yes	
45	M/s	Aqua Engineers and Fabricators, Srinagar	A-97	447.04	0.00	Yes	
46	M/s	Vikas Construction Ambala	A-105	1560.54	775.90	Yes	
47	M/s	Ghai Stone Crusher	A-120	573.54	83.61	Yes	
48	M/s	TopTech Infra, Gangtok, (Sikkam)	B-01	807.62	109.17	Yes	
49	M/s	Ganpati Enterprises, Mohali (Punjab)	B-02	43.51	43.51	Yes	
50	M/s	Amaan Engineers	B-31	1658.09	1633.53	Yes	
51	M/s	Rinchin Dorjee Construction	B-37	431.36	275.42	Yes	



(राकेश कुरील)

अधि.अभि. (क्यू.एस.&सी.)
निदेशक (संविदा)

कले सीमा सड़क महानिदेशक

Appendix "B"

WORKLOAD RETURN FOR QUARTER ENDING DEC 2023

LIST OF UN ENLISTED CLASS CONTRACTOR HAVING WORK LOAD MORE THAN 3.00 CRORE

S/ NO	NAME OF CONTRACTOR	Class/ INDEX NO. (*Renewal Pending)	Total value of work in hand (in lakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
1	2	3	4	5	6	7
1	M/s 3G-Vyamtech JV Consultant	UE	495.00	290.02	No	Slow progress
2	M/s ABCI Infrastructure Pvt Ltd,	UE	7721.33	5979.40	Yes	
3	M/s Abdul Rashid Kaboo, Srinagar (J&K)	UE	1685.28	1503.98	Yes	
4	M/S Abdul Rashid Butt & Sons, Kishtwar (j&k)	UE	532.90	532.90	Yes	
5	M/S Abdul Salam Mir Construction, (j&k)	UE	1290.45	0.00	Yes	
6	M/s Aero Infra, Chandigarh	UE	967.00	356.03	No	Slow progress
7	M/s Ajay Kumar Sharma, Mandi (HP)	UE	1823.97	546.10	Yes	
8	M/s Alam Enterprises & Brothers, Bihar	UE	737.91	320.03	Yes	
9	M/s Almondz Global Infra consulted Ltd, New	UE	754.82	575.94	Yes	
10	M/s Altinok Consulting New Delhi	UE	1022.53	883.57	Yes	
11	M/s Amardeep Construction, Jammu	UE	1080.00	0.00	Yes	
12	M/s Amit Singla	UE	3684.10	3414.83	Yes	
13	M/s ANI Instruments Pvt Ltd, Mumbai (MH)	UE	2472.65	102.40	No	Final bill technically checked by Nodal Officer for Rs.(-13.92) lakh due against Contractor.
14	M/s Anmol Constructions, Hanumangarh (Raj)	UE	475.01	460.76	No	Due to submission of fake document
15	M/s APS Hydro Pvt Ltd, New Delhi	UE	5031.77	301.91	Yes	
16	M/s A R Engineering, J&K	UE	301.40	249.43	Yes	
17	M/s Arunachal Trade Commercial Agency	UE	1917.50	1263.74	Yes	
18	M/s Arunprabha Infracon Pvt Ltd (BB Enterprises)	UE	1359.84	1101.97	No	Slow progress
19	M/s Asean Agencies Arunachal pradesh	UE	2905.07	735.45	No	Slow progress
20	M/s Ashing Kabul, Imphal (Manipur)	UE	501.76	98.14	Yes	
21	M/s AQUA Engineers and Fabricators Srinagar	UE	447.04	0.00	Yes	
22	M/s Baghla Trading Company, Suratgarh (Raj)	UE	827.60	827.60	Yes	
23	M/s Bansal Enterprises, Silliguri	UE	341.84	392.43	Yes	
24	M/s BATA Industries, Jammu	UE	219.00	219.00	Yes	
25	M/s BDS Decor & Prefab Pvt Ltd, Chandigarh	UE	1957.30	1887.74	Yes	
26	M/s B.B. Enterprises	UE	1311.11	222.69	No	Slow progress
27	M/s Bhanwar Lal	UE	1108.38	0.00	Yes	
28	M/s Bhat & Sons, Kupwara (J&K)	UE	3672.84	2928.72	Yes	
29	M/s Bhat Infrastructure Pvt Ltd, J&K	UE	684.51	684.51	Yes	
30	M/s BKKS Enterprises	UE	2161.72	105.74	Yes	
31	M/s BL Steel Industries, Hanumangarh (Raj)	UE	3778.90	2699.55	Yes	
32	M/s Brahma Construction, Delhi	UE	1018.64	675.68	No	Slow progress
33	M/s BRN Infrastructure Pvt Ltd	UE	8515.08	129.77	No	Slow progress
34	M/s CASTA Engineering Pvt Ltd New Delhi	UE	595.75	417.02	Yes	
35	M/s CCL International Ltd	UE	8630.50	2145.06	No	Poor performance
36	M/s Centro DE Estudios De New Delhi	UE	1330.01	1197.80	Yes	
37	M/s Chimmi R.D Construction Pvt Ltd, Thmpu	UE	737.38	25.22	Yes	
38	M/s CJ DARCL Logistics Ltd	UE	1314.48	331.77	Yes	
39	M/s D2 Consultant-ICT (JV), Haryana	UE	9829.00	14678.14	Yes	Scope of work exceeded from CA scope
40	M/s D&L Enterprises	UE	1552.20	1552.20	Yes	Work completed
41	M/s Damber Sharma Dahel, Pedong	UE	3080.86	329.33	Yes	
42	M/s Danggam Enterprises, Passighat (AP)	UE	549.46	251.21	No	Very Slow Progress
43	M/s Deepak Construction Corporation, Jammu (J)	UE	341.75	272.78	Yes	
44	M/s Dhatarwal Construction Company-RSM	UE	19551.00	2416.50	Yes	
45	M/s Dhorajia Construction Company	UE	8610.82	8610.82	Yes	Work Completed

S/ NO		NAME OF CONTRACTOR	Class/ INDEX NO. (*Renewal Pending)	Total value of work in hand (in lakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
1		2	3	4	5	6	7
46	M/s	Dilkash Stone crusher, Awantipora (J&K)	UE	755.48	497.11	No	Performance of contractor is not satisfactory.
47	M/s	D M Engineering	UE	2812.26	427.77	Yes	
48	M/s	DMR Builders Pvt. Ltd	UE	1013.31	0.00	Yes	
49	M/s	Elisha Linga	UE	315.69	131.57	Yes	
50	M/s	Epicon Construction Pvt Ltd, New Delhi	UE	2227.69	2007.36	Yes	
51	M/s	EPTISA Services	UE	1262.88	510.18	No	Slow progress
52	M/s	Fairmacs Trading Company	UE	5999.36	5636.19	Yes	
53	M/s	Gammon Engineers and Contractors	UE	3444.00	0.00	Yes	
54	M/s	Ganpati Builders, Sri Ganganagar (Raj)	UE	2669.38	1843.51	Yes	
55	M/s	Geo Consult India Pvt Ltd, Gurgaon (HR)	UE	772.81	608.05	Yes	
56	M/s	Geodata Engineering SPA, New Delhi	UE	1520.90	1490.48	Yes	
57	M/s	Gurbachan Singh, Bhatinda, Punjab	UE	755.65	0.00	Yes	
58	M/s	Hafiz Construction, Srinagar (J&K)	UE	324.10	32.41	Yes	
59	M/s	HH CO Contrator & Supplier, Dimapur	UE	398.88	340.71	Yes	
60	M/s	Highway Engineering Consultant, Bhopal	UE	2197.38	1693.70	No	Slow progress
61	M/s	Himalayan Road Construction Private Ltd,	UE	929.69	436.86	Yes	
62	M/s	Humstone Construction, Nagaland	UE	548.88		Yes	
63	M/s	HMR Construction Pvt. Ltd	UE	1078.78	0.00	Yes	
64	M/s	IJ Construction	UE	308.15	198.88	Yes	
65	M/s	Indian Technocrat Ltd, New Delhi	UE	605.96	458.21	Yes	
66	M/s	Jagadish Chand Gupta, Sector 38A Chandigarh	UE	1516.88	629.26	Yes	
67	M/s	JMM Infracon, Mandi (HP)	UE	1631.77	1255.48	Yes	
68	M/s	Kailash Hillways Engineering Associate	UE	488.49	405.45	Yes	
69	M/s	Kanu Enterprises	UE	1408.70	46.02	No	Slow Progress
70	M/s	Karchen Lachungapa, East Sikkim	UE	3511.02	2327.01	Yes	
71	M/s	KBM Enterprises, East Siang Distt	UE	481.00	281.28	Yes	
72	M/s	KC Stone Crusher Unit	UE	1005.97	841.28	Yes	
73	M/s	KD Builders Pvt. Ltd , Trashigang, Bhutan	UE	2511.41	712.17	Yes	
74	M/s	K K Enterprises	UE	1411.24	256.72	No	Slow Progress
75	M/s	KMPTraders, Arunachal Pradesh	UE	798.91	0.00	Yes	
76	M/s	K Nakhro & Sons, Kohima (Ngaland)	UE	761.81	761.81	Yes	Work Completed
77	M/s	Khajuria Construction, Kathua (J&K)	UE	719.00	266.03	No	Slow Progress
78	M/s	KL Enterprises	UE	594.46	118.89	Yes	
79	M/s	KTC Construction & General Order	UE	444.72	124.89	Yes	
80	M/s	KRC Infraprojects Pvt Ltd, Palwal (HR)	UE	61605.79	17857.00	Yes	
81	M/s	Kuldeep Raj, Jammu (J&K)	UE	1051.95	802.90	No	Due to slow progress
82	M/s	Ladakh Transport Cooperative Society, Leh-Ladakh	UE	697.99	566.88	Yes	
83	M/s	Lalmalsawma	UE	870.12	77.70	No	Poor perofmance
84	M/s	LNA Infraprojects Pvt Ltd, Rajasthan	UE	4269.00	3677.78	Yes	
85	M/s	L N Malviya infra project, Bhopal	UE	2466.01	1350.06	No	Slow progress
86	M/s	L N Traders, Arunachal Pradesh	UE	1258.92	398.82	Yes	
87	M/s	Lamnekha Construction Pvt Ltd	UE	2002.02	789.84	Yes	
88	M/s	Lasa Enterpeises, Derang valley (AP)	UE	367.73	367.71	Yes	Work completed on ground
89	M/s	Lkakpa Trading Agency, West Kameng (AP)	UE	2525.47	454.05	No	Slow Progress
90	M/s	Lotey Construction Pvt Ltd (Bhutan)	UE	2300.09	0.00	Yes	
91	M/s	Maa Shakambhari Devi Constr Co	UE	3280.02	2785.11	No	Banned for issue of tender till
92	M/s	Maan Builder Pvt Ltd, Panchkula (HR)	UE	1519.99	188.78	Yes	
93	M/s	Maccaferri Envirnmntal Solution Pvt Ltd	UE	4860.00	4841.05	Yes	

S/ NO		NAME OF CONTRACTOR	Class/ INDEX NO. (*Renewal Pending)	Total value of work in hand (in lakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
1		2	3	4	5	6	7
94	M/s	Maccaferri Infrastructure Pvt Ltd India, Mumbai	UE	7573.37	0.00	Yes	
95	M/s	Manoj Pareek, Gloaghat (assam)	UE	3557.77	806.73	Yes	
96	M/s	Mannat Construction, Haryana	UE	679.72	679.72	Yes	
97	M/s	Marpi Wire Products, Arunachal Pradesh	UE	516.90	52.98	Yes	
98	M/s	Masood Ahmed Contractor, Singla (JV)	UE	6836.40	1082.89	Yes	
99	M/s	M B Construction Co. Delhi	UE	1661.99	783.50	No	Poor performance
100	M/s	Mehdi Ali, Bogdang, Nubra, Leh	UE	585.28	549.75	Yes	
101	M/s	Mengi Hi Tech Ltd	UE	324.00	202.66	Yes	
102	M/s	Mohammad Sultan & Brothers, leh	UE	1309.26	0.00	No	Contractor has not deposited PSD.
103	M/s	Mohd Murtaza, Kargil (Ladakh)	UE	764.00	764.00	Yes	
104	M/s	Mohd Salim, Leh Ladakh	UE	765.32	498.14	Yes	
105	M/s	Mohd Sultan and Brothers Leh-Ladakh	UE	520.62	520.62	Yes	Work completed
106	M/s	MS Construction Co	UE	758.03	358.93	Yes	
107	M/s	National Infra Industries Ltd, Delhi	UE	3104.70	3094.78	Yes	
108	M/s	Navnirman Construction Co Patna (Bihar)	UE	2717.00	366.66	No	Slow progress
109	M/s	Nawang Thogmet (J&K)	UE	991.90	555.61	No	Slow progress
110	M/s	Nidhi Creative Infra Pvt. Ltd	UE	2887.36	244.56	Yes	
111	M/s	Niraj Cement Structrals Ltd, Mumbai (MH)	UE	10501.53	821.81	Yes	
112	M/s	NK Gupta Building Pvt	UE	4590.00	2251.40	Yes	
113	M/s	NLM Infra Projects, Ranipool (Sikkim)	UE	820.12	503.96	Yes	
114	M/s	North East Engineering & Construction	UE	907.06	797.24	Yes	
115	M/s	Om Prakash Jain & Co. Barmer (Raj)	UE	1043.44	1043.44	Yes	Work Completed
116	M/s	Oriental Construction, Tawang	UE	778.48	732.47	Yes	
117	M/s	P & R Infraprojects Ltd, Chandigarh	UE	3995.36	1097.16	No	Slow progress
118	M/s	Paldhen namgyal Construction Pvt Ltd	UE	2160.94	1838.78	Yes	
119	M/s	Parihar Construction, Uttarakhand	UE	789.27	736.55	Yes	
120	M/s	Patel Engineering limited Mumbai	UE	64721.92	62877.35	Yes	
121	M/s	Pavai Infra Geotech	UE	2968.51	1847.90	Yes	
122	M/s	Peer Baba Associates Pvt Ltd, Kathua (J&K)	UE	837.96	827.28	Yes	
123	M/s	Philkhuwa Textile Mills Private Limited, Chrnoli	UE	337.73	0.00	Yes	
124	M/s	Pioneer Foundation Engineers Pvt. Ltd. Thar	UE	18607.15	13270.79	Yes	
125	M/s	Progressive Engineering Co, Nagapur	UE	345.36	0.00	No	Contractor has not deposited PSD , not accepted the WO.
126	M/s	Pinung Agencies	UE	448.71	164.66	Yes	
127	M/s	R & B Infra Projects Pvt Ltd	UE	15521.79	895.61	Yes	
128	M/s	Ragia Ku, Itanagar	UE	6980.00	0.00	Yes	
129	M/s	Rajeev Sharma, Kota (Raj)	UE	932.11	285.60	Yes	
130	M/s	Rajshri Construction Ghaziabad	UE	1461.81	1197.08	Yes	
131	M/s	Rajshekhar Constr Pvt. Ltd	UE	5589.32	0.00	Yes	Contract accepted on 06 Feb 2023, 26 June 2023
132	M/s	Ramaa Engineering, Kolkata	UE	353.92	353.92	Yes	
133	M/s	Ranju Tamuli, M/s Monami Enterprises,	UE	1050.22	645.51	No	Very Slow progress
134	M/s	Ratna Infrastructure Projects Pvt Ltd	UE	4832.20	314.09	Yes	
135	M/s	Rakesh Kumar Contractor Pvt. Ltd	UE	939.20	394.89	Yes	
136	M/s	R.G. Buildwell Engineers Ltd., Ghaziabad,	UE	3281.00	0.00	Yes	
137	M/s	Rinchen Wangchuk, Leh-Ladakh	UE	362.55	236.17	Yes	
138	M/s	Rirab Construction Company Pvt. Ltd,	UE	1989.66	0.00	Yes	
139	M/s	RMN Infrastructure Limited, Banjara Hills	UE	17982.00	296.70	Yes	
140	M/s	Roadway Solution India Pvt Ltd, Pune (MH)	UE	2870.39	1248.85	Yes	
141	M/s	Salam Khan & Brothers , Manipur	UE	329.89	0.00	No	Slow Progress

S/ NO	NAME OF CONTRACTOR	Class/ INDEX NO. (*Renewal Pending)	Total value of work in hand (in lakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
1	2	3	4	5	6	7
142	M/s Sanjeev Kumar Goyal, Mansa	UE	1859.10	0.00	Yes	
143	M/s Satish Aggarwal and Co Hoshiarpur, PB	UE	382.26	182.07	Yes	
144	M/s Segmental Consulting & Infrastructure	UE	589.09	31.45	No	Slow Progress
145	M/s Sharp Construction Company	UE	782.39	782.39	Yes	
146	M/s Shiva Buildtech Pvt Ltd, New Delhi	UE	880.70	880.70	Yes	
147	M/s SLT Infracon Pvt Ltd	UE	2666.07	317.24	Yes	
148	M/s SM Consultant, Bhubneshwar	UE	449.74	260.19	Yes	
149	M/s SMEC International	UE	1531.92	1531.92	Yes	Work Completed
150	M/s Socristo Enterprises, Assam	UE	640.69	250.60	Yes	
151	M/s Sonam Construction Private Limited	UE	1314.86	921.80	Yes	
152	M/s SP Singla Constr Coy	UE	2686.21	2498.18	No	Load test criteria failed. Contractor invoked arbitration.
153	M/s Spar Geo Infra Pvt Ltd	UE	11401.43	11054.84	Yes	
154	M/s Shivam Build Con Associates , Jammu	UE	548.97	237.48	Yes	
155	M/s Shivam Pavers & Concrete	UE	4358.55	2695.67	Yes	
156	M/s Sri Harsha Constructions	UE	956.15	0.00	No	Slow Progress
157	M/s Shree Karni Traders, Bikaner (Raj)	UE	4570.45	2503.62	Yes	
158	M/s SS Construction Co., Assam	UE	2277.12	77.13	Yes	
159	M/s S.S Infrazone Pvt Ltd, Lucknow (UP)	UE	12976.09	4557.00	Yes	
160	M/s Strabag-Afcons JV	UE	333363.00	263390.11	Yes	
161	M/s Suneehri Bagh Builders Pvt. Ltd-Rohini, Delhi	UE	1102.73	996.18	Yes	
162	M/s Tanor Engineering, Arunachal Pradesh	UE	18168.48	793.96	Yes	
163	M/s Tayal & Sons	UE	2015.81	1355.83	Yes	
164	M/s TJJ Enterprises	UE	1203.55	785.39	Yes	
165	M/s TRB Infratech Pvt Ltd (J&K)	UE	959.37	959.37	Yes	
166	M/s Tsaskan Construction Company, Leh	UE	1404.13	543.53	Yes	
167	M/s TTC Infra India, Bomdila (AP)	UE	13453.60	6308.39	Yes	
168	M/s TT Construction, Arunachal Pradesh	UE	708.28	54.47	Yes	
169	M/s U K Traders, Srinagar	UE	369.17	318.54	Yes	
170	M/s United Jehlum Road & Roof Builders,	UE	1221.70	899.42	No	Slow progress
171	M/s Urban Infraprojects Pvt Ltd	UE	690.45	525.43	Yes	
172	M/s Valley Road Construction Coy Pvt Ltd, Srinagar	UE	2602.36	2602.36	Yes	
173	M/s Valecha Engineering Ltd, Mumbai (MH)	UE	14838.00	3543.00	No	Slow progress
174	M/s VP Sharma, Govt Contractor, Kangra	UE	2484.35	783.29	No	Slow progress
175	M/s Wazir Steel Engineering Leh-Ladhak	UE	1701.76	1160.58	Yes	
176	M/s Weather Conditions, Gurugram (HR)	UE	610.44	610.44	Yes	
177	M/s ZH Industries	UE	1401.01	293.62	No	Slow Progress
178	M/s Zeocrete Technologies India Pvt. Ltd, Choglamsar	UE	8531.79	8531.79	Yes	

(राकेश कुरील)

अधि.अभि. (क्यू.एस.&सी.)

निदेशक (संविदा)

कृते सीमा सड़क महानिदेशक

WORKLOAD RETURN FOR QUARTER ENDING DEC 2023

Appendix-'C'

List of contractors whose contracts have been cancelled and there is outstanding recovery due against them (CLASS SS TO B AND UN-ENLISTED CLASS)

S/ No	NAME OF CONTRACTOR		Class/ INDEX	Present Status of Firms	Remarks
1	2		3	4	5
1	M/s	Mirsons Construction Pvt Ltd, Srinagar (J&K)	S-06	Work Completed but CA under Court Case	
2	M/s	Gee Kay Traders, Akhnoor (J&K)	S-56	Contract cancelled against CA No. CE(P) SPK/19/2013-14 & CE(P) SPK/21/2015-16 and work completed through deptt on Risk & Cost. Award Published, Department filed petition for execution of Award.	
3	M/s	Harish Gupta, Udampur (J&K)	S-58	CA No.CDR35/TF/01/2022-23 has been cancelled vide HQ 760 BRTF letter No.8171/Vol-II/E8 dated 02 Feb 2023.	
4	M/s	Aanuj Infra Project Pvt Ltd	S-60	Contract cancelled against CA No. CE(P) SWTK/13/2015-16 on 09 Sep 2022 on default of contractor.	
5	M/s	Lakhanpal Fabricators, Jammu (J&K)	*A-10	Contract cancelled against CA No. CE(P) DTK/14/2006-07, and work planned through Risk & Cost contract.	
			UE	CA No.CE(P) Himank-18 &19 of 2015-16 was cancelled on risk & cost	
				Contract cancelled, case under arbitration	
			UE	The Golta bridge, being constructed by the contractor collapsed during construction. The competent Authority has decided to debar M/S Lakhanpal Fabricators.	
6	M/s	ACE Engineering Coy, Jammu (J&K)	UE	Contract cancelled against CA No. DPK/08/2013-14 and work completed through Risk and Cost of Contractor. The firm has not deposited Risk & Cost Amount and also not responding letter issued by CE(P) DPK. The suit is dismissed as non-maintainable vide Judgment of the Hon'ble Addl District Judge (Commercial Court), Jammu dated 16 May 2023.	
7	M/s	Rinya Yangfo Construction	UE	Contract Cancelled by CE (P) Arunank	
8	M/s	A Pongshi Phom, Dimapur(Ngaland)	UE	Contract Cancelled by CE (P) Sewak.	
9	M/s	Asniq Hussain &Co	UE	Due to cancellation of CA and performance Security amount Rs.60254.00 not yet submitted by Contractor.	
10	M/s	Banka Infrastructure Pvt. Ltd, Mumbai	UE	Contract cancelled wef 27 Dec 2005 by Accepting Officer vide letter No.80263/583/E8 dated 11 Dec 2008 due to contractors default. Recovery on account of Risk &Cost is pending from the contractor.	
11	M/s	Beigh Construction Company Pvt Ltd (J&K)	UE	Contract cancelled against CA No. CE(P) BCN/EPC/01/2020-21 on 07 Nov 2022 on default of contractor.(terminated)	
12	M/s	Centex(I) Engineers Pvt Ltd, Kolkatta (WB)	UE	Contract cancelled against CA No. CE(P) VTK/MB-29/2004-05 and work completed through deptt on Risk & cost. Award in favour of UOI. Recovery pending.	
13	M/s	AARPEE Infraproject (P) ltd, West Bengal	UE	Contract cancelled against CA No. CE(P) SWTK/21/2013-14 and work completed through deptt on Risk & Cost. Case for appointment of Arbitrator through Hon'ble High Court of Sikkim is under process.	
14	M/s	Bharat Construction, Dehrahun (UK)	UE	Arbitration case completed, again contested in court by Deptt	
15	M/s	M K Infrastructutre, NA	UE	Contract cancelled against CA No. CE(P) SWTK/30/2008-09 and work completed through deptt on Risk &cost. Case for implementation of Award under progress.	
16	M/s	Narayan Dutt Rajender Kumar, Ultrakhand	UE	Bridge collapsed, constructed under CA No. DPK/17/2004-05. Govt recovery outstanding. Contractor does not give his consent for appointment of arbitrator. Filling of money suit against the firm is in progress	
17	M/s	Satya paul Sharma & Sons, Kathua (J&K)	UE	Contract cancelled against CA No. CE(P) SPK/39/2015-16 and work completed through deptt on Risk & cost. CA under arbitration.	
18	M/s	Sew Engineering Works Pvt Ltd	UE	CA No.CE(P) BCN/15/2016-17 has been cancelled.	
19	M/s	Maa Shakambhari Devi Constr Co	UE	Contract cancelled against CA No. CE(P) DTK/05/2016-17 and work planned through Risk & Cost contract. Case for appointment of arbitrator under progress.	
				Contract cancelled against CA No. CE(P) SVLK/13/2014-15 and work planned through Risk & Cost contract. Case for appointment of arbitrator under progress.	
20	M/s	Aero Infracon, HO.2524, Sector-44, Chandigarh-47	UE	Contract cancelled against CA No. CE (P) VJK/14/2019-20 and work planned through Risk & Cost contract.	

S/ No	NAME OF CONTRACTOR		Class/ INDEX	Present Status of Firms	Remarks
1	2		3	4	5
21	M/s	Khajuria Construction, Kathua (J&K)	UE	Contract cancelled against CA No. CE (P) BCN/27/2014-15 on 03 Feb 2023 and work planned through Risk & Cost contract.	
22	M/s	Quazi Brothers, Kashmir	UE	CA No.CE(P) BCN/09/2015-16 has been cancelled	
23	M/s	ZH Industries	UE	The firm revoked the acceptance of tender against Tender No. CE(P) HMK/20/2018-19 for Constr of 120 M span Major Pmt Bridge (OP Baba bridge)at Km 1.350 over Nurbo river on road Base Camp-Jawala Base under 16 BRTF/54 RCC. Forfeited EMD amount for Rs.7.30 Lakh has been recovered from SD/ASD of completed CAs. Balance amount of forfeited EMD amounting to Rs. 1.61 lakh deposited by contractor during the QTR.	
24	M/s	Susheetal Bridge & Highway Builders, Jammu (J&K)	UE	Contract Cancelled against CA No CE (P) BCN/49/2009-10 and CA accepted for balance work under risk & cost. Amt of work done withheld due to misappropriation of Govt stores.	
25	M/s	TB Enterprises, East Kameng (AP)	UE	Contract cancelled against CA No. CE (P) VTK/02/2014-15 wef 14 Oct 2015 due to very slow progress.	
26	M/s	Chanchal Khajuria, Jammu (J&K)	UE	Contract cancelled against CA No. CE (P) HMK/21/2010-11 (Whisky Bridge) and fresh CA awarded to M/s manali Construction co through Risk & Cost contract.	
27	M/s	Wani & Co, Jammu (J&K)	UE	Contract cancelled against CA No. CE (P) HMK/02/2015-16(Jugal Bridge) and work completed through deptt on Risk & cost.	
28	M/s	Valecha-Shivalaya-Interdril (JV), Shimla	UE	CA under Arbitration	
29	M/s	AN Builders, Anantnag (J&K)	UE	CA No.CE(P) BCN/06/2020-21 has been cancelled on 06 March 2023.	
30	M/s	Rana Construction & Engineers Pvt Ltd, Kamrup (Assam)	UE	Banned vide HQ CE (P) Dtk letter No.80527/70/E8 dated 06 Feb 2023. Contract cancelled due to non performance of works. Recovery Pending	
31	M/s	Nar Bahadur Dahal-Gayzing Bazar, West Sikkim, PIN-7371011	UE	CA under Arbitration	
32	M/s	ZH Industries	UE	The firm has been suspended for submission of any tender.	
33	M/s	D Khosla	UE	The firm has not deposited Risk and cost amount	
34	M/s	Lhakpa Trading, West Kameng	UE	CA was cancelled and Risk and cost amount is due from contract. Col is under progress.	
35	M/s	Amit Singla, Chandigarh	UE	Cases in court.	
36	M/s	Chadha & Company, Bareilly	UE	Court Case is under Progress	
37	M/s	Sharda Associates	UE	Court Case is under Progress	
38	M/s	Kinden Singh/Prem Singh Jamal	UE	Court Case is under Progress	
39	M/S	Akin Enterprises	UE	Risk and cost, Case for appointment of Arbitrator is with Govt. Counsel.	
40	M/S	PL Gambo Rinyo	UE	Risk and Cost, cancelled CA	
41	M/S	Yakum Enterprises	UE	CA Cancelled	
42	M/S	B N Sharma, Guwahati	UE	CANo. CE(P) UDK/MB-40/2007-08 &UDK/MB-41/2007-08 Cancelled	
43	M/S	Jagannath Trade, Assam	UE	CA CE(P) SWK/15/2005-06 Cancelled	
44	M/S	MultiBuilders Trinity, Nagaland	UE	CA No. CE(P) SWK--1/2016-17 Cancelled	
45	M/S	A Neangba Konyak	UE	CA No. CE(P) SWK--9/2013-14 Cancelled	
46	M/S	M Fashion Konyak, Nagaland	UE	CA No. CE(P) swk-08/2012-13 cancelled	
47	M/S	RC Gupta, Rajauri	UE	The firm has not deposited Risk and cost amount	
48	M/S	Daljit Singh, Amritsar	UE	The firm has not deposited Risk and cost amount	
49	M/S	DS Pannu	UE	The firm has not deposited Risk and cost amount	
50	M/S	R K Goel, Jammu	UE	The firm has not deposited Risk and cost amount	
51	M/S	Aable Tarders, Jammu	UE	CA Cancelled	
52	M/S	JAAMC Associates	UE	CA Cancelled	

Note :- CE (Projects) to take decision based on Prequalification criteria mentioned in tender condition in tender during technical evaluation.

- There are no cancelled/ abandoned contracts in which Govt unrealised recoveries exist (if yes, submit details and reasons).
- There are no any Govt dues outstanding against the firm (if yes submit details and reasons).

(रकेश कुरील)

आघ.आभ. (क्यू.एस. & सा.)

निदेशक (सविटा)

कृते सीमा सड़क महानिदेशक